## Inspection Records for Permit Number A2019-001556

Job Address: 13003 W VENTURA BLVD

APN: 2375022103

### **Inspection Record Number 1**

Inspection Date:	11/13/2019
Inspector:	Reza Nozarian
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	11/13/2019
Record Entered By:	Reza Nozarian
Inspection Comments:	Visited the job site with the foreman, Barry. The permit calls for four driveways but two of them are constructed and the other two are existing. The new curb has few broken parts right at the edges. The street light on the sidewalk has missing door. The measurements of the fourth driveway is different than the numbers on the permit.

Inspection Date:	02/04/2020
Inspector:	Robert Ferreira
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	02/04/2020

Record Entered By:	Robert Ferreira
Inspection Comments:	Inspection of sub-grade and forms accepted OK to place concrete.

Inspection Date:	02/11/2020
Inspector:	Andre Lisenko
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	02/11/2020
Record Entered By:	Andre Lisenko
Inspection Comments:	13045 Ventura Blvd — from p.l to p.l. The entire sidewalk @ this business -—- the sidewalk cmb compaction was very pumpy along the perimeter, general compaction poor and not approved for concrete placement.

Inspection Date:	02/14/2020
Inspector:	Andre Lisenko
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	02/14/2020

Record Entered By:	Andre Lisenko
Inspection Comments:	Scheduled for inspection today and contractor not on site . See inspection record 3 — Concrete has been placed and the work appears to be acceptable.

Inspection Date:	03/23/2020
Inspector:	John Jones
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	03/23/2020
Record Entered By:	John Jones
Inspection Comments:	Permits still call for 3 total driveways, only two done. Either have scope of work on permits changed, or complete work. All other work approved and accepted.

Inspection Date:	03/24/2020
Inspector:	John Jones
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0

Record Date:	03/24/2020
Record Entered By:	John Jones
Inspection Comments:	Supplemental Permit reference # 82215 to remove remaining 3rd driveway from scope of work. Work accepted as final.

Inspection Date:	04/20/2020
Inspector:	Robert Ferreira
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	04/20/2020
Record Entered By:	Robert Ferreira
Inspection Comments:	Forms and compaction for drive #3 accepted OK to place concrete.

Inspection Date:	04/22/2020
Inspector:	Andre Lisenko
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	04/22/2020

	Record Entered By:	Andre Lisenko
	Inspection Comments:	Traffic control and pedestrian safety in place , Demo. work only @ Ventura Blvd 13025 , 13029 , 13031 , 13035

Inspection Date:	04/24/2020
Inspector:	Andre Lisenko
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	04/24/2020
Record Entered By:	Andre Lisenko
Inspection Comments:	VENTURA BLVD 13025 , 13029 , 13031 , 13035 Contractor cal paving forming for curb and sidewalk only @ various locations within the above mentioned addresses , Barry on site .

Inspection Date:	05/01/2020
Inspector:	Andre Lisenko
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	05/01/2020

Record Entered By:	Andre Lisenko
Inspection Comments:	Traffic control and pedestrian safety in place, Contractor Ca. Paving demolition work of existing sidewalk between the addresses of Ventura Blvd 13025 to 13017A

Inspection Date:	04/30/2020
Inspector:	David Galvan
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	05/04/2020
Record Entered By:	David Galvan
Inspection Comments:	The forms and the base for the sidewalk in front of 13031 and curb in front of 13021 is accepted. Ok to place concrete.

Inspection Date:	05/04/2020
Inspector:	David Galvan
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	05/04/2020

Record Entered By:	David Galvan
Inspection Comments:	Dispatched to site, called foreman, he said inspection will be cancelled foe today.

Inspection Date:	05/05/2020
Inspector:	David Galvan
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	05/05/2020
Record Entered By:	David Galvan
Inspection Comments:	The formwork and the base at the sidewalk fronting 13021 and the adjacent dwy does meet requirement. Ok to place concrete.

Inspection Date:	05/06/2020
Inspector:	Andre Lisenko
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	05/06/2020
Record Entered By:	Andre Lisenko

Inspection Comments:	Ok to place concrete for sidewalk @ Ventura Blvd , 13019a to 13017a And From 13031 to 13035

Inspection Date:	05/07/2020
Inspector:	Andre Lisenko
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	05/07/2020
Record Entered By:	Andre Lisenko
Inspection Comments:	Traffic control and pedestrian safety in place, Ventura Blvd between addresses 13035 to 13017a demo work of sidewalk today right in front of the addresses, also ok to place concrete @ sidewalk in this general area too couple locations.

Inspection Date:	05/12/2020
Inspector:	David Galvan
Inspection Type:	PRELIMINARY
Inspection Hours:	1.0
Record Date:	05/12/2020
Record Entered By:	David Galvan

Inspection Comments:	Dispatched to site. No work at City Right Of Way today.

© 1999-2025 Bureau of Engineering

Department of Public Works, City of Los Angeles.

